EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads, drains and other development works in vaderahalli Grama Panchaythi limits under SWM heaad in Chief Minister Nava Nagarothana Grants of Yelahanka Division (Package-09)
2	Amount of work portion	
3	Estimated Cost	
4	Name of Contractor	Sri.A.Channareddy (A.C.R Projects)
5	Agreement no	
6	No and date under which work order issued	No. 02/2020-21 29/4/2020
7	Time limit rriginally fixed for completion	6months (180 days)
8	Date of application by the contractor for granting	27/10/2020
9	Date of receipt of application in the Sub Division office	27/10/2020
10	Extension granted if any	
	I	-
	II	-
11	Work carried out by the contractor during the original period stipulated in the contract	
12	Work carried out during 1st extension	EWC CC(1:3:6) CC M20, WMM.
13	Work carries out during 2nd extension	

14	Time now applied for	18 days
15	Date of recommanding time 2nd extension	-
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	Asphalt work (BM & BC)
18	Probable time required for completion of remaining work	18 days
19	Cost work charged establishment charged on the work after the expairy original period	-
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	EOT may be approved without penalty

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64